2018 Infrastructure Improvement Projects: Aug. 24, 2018

_

Category	Status	Work Completed
Fire	Total Life Safety has	The JBC Board has
Supression	submitted a revised	approved the Total Life
	bid to take	Safety bid
	over total	for fire sprinkler heads
	Maintenance of the	and rings. The contract
	fire control systems,	was signed on
	both electrical and	Tue. May 1.
	water. The Board has	Parts had been received
	voted to change our	the week of May 14.
	maintenance contract	
	to Total Life Safety	Total Life Safety has
	at this time.	completed installing
		sprinkler heads on
	Martin County Fire	all buildings by May 26
	Marshall will inspect	(The painting of buildings
	our new external	subsequently proceeded
	sprinkler head system	without being impeded).
	and existing internal	
	sprinklers.	

	Residents who have been advised of internal sprinkler code infractions that need to be addressed will have their heads changed Aug. 27 / 28.	Total Life has finished addressing all outside sprinkler head leaks as of June 22. Metro Fire (the current maintenance provider) conducted their quarterly inspection of the entire system the week of June 11.
Painting Buildings	The painting on All buildings is complete.	The Brush N Roll painters have completed work on:
	All roof repairs are complete. Final inspection with paint manufacturer should occur the week of Aug.27. Leak on Building 108 dormer remains to be fixed.	the JBC clubhouse the mail gazebo the JBC signs the two metal sheds 104 fences Building 100 painting is complete. Building 101 painting is complete. Building 102 painting is complete. Building 103 painting is complete. Building 104 painting is complete. Building 104 painting is complete.

		Building 105 painting is complete. Building 106 painting is complete. Building 107 painting is complete. Building 108 painting is complete.
		Roof inspections of all buildings have been conducted as a result of the roof cleaning exercise and ALL broken tiles have been replaced on all buildings.
		We have bought 60 spare tiles to keep on property for future roof repairs.
Clubhouse Renovation	Clubhouse renovation was started on July 30 by Franco Construction and the clubhouse is closed to the public until	Franco Construction received architect drawings for the clubhouse project week of May 7.
	further notice.	JBC Board has accepted Franco construction's final proposal and has allocated

	Franco has started	the funds to finance the
	installation of	project as of June 14.
	bathroom walls.	project as of dutie 11.
	barrir com wans.	To Date, all wallpaper is
	Pictures of the	off walls in main room and
	construction can be	both restrooms have been
	found on the owners	gutted. The new
	page.	bathroom plumbing
	page.	installation is complete.
		New highhat lighting has
		been installed in the
		hallway.
		Rough plumbing inspection
		was done on Mon August
		13.
		Electrical wiring
		completed on Tuesday,
		and was inspected on Fri.
		Aug 17
		Final sanding of main room
		walls complete.
		Trellis behind clubhouse
		will be stained by Nick
		Bocce courts have been
		fixed.
Lanai		Special Forces work is
Restoration		complete.

Air Conditioning Disconnect Box		Bldg 100 through 108 are complete as of June 11
Replacement		The cost to each owner who needed replacement is \$150, where some have prepaid.
Mailbox Replacement	New keys for absent owners will be available at the main Post Office on Savannah Rd.	Mailbox replacement is complete.